



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #7 (06/21/2024)

Work Completed Week of Starting: 6/17/2024 Ending: 6/21/2024

- Excavation in the flood storage area.
- Applied borrow and topsoil to roadway on the southern end of the project area.
- Storm sewer installation begun on the southern end of the project.
- Installation and maintenance of erosion control systems such as silt fence, inlet protection, and turbidity barriers along floodplain storage area.

Work Scheduled for Week of Starting: 6/24/2024 Ending: 6/28/2024

- Installation of storm sewer and electrical utilities.
- Installation and maintenance of erosion control systems such as silt fence, inlet protection, and turbidity barriers as needed.
- Potential seeding/restoration of completed grading areas.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Applied borrow material on the southern end of the project.



Village Of Johnson Creek



Excavated slope of the flood storage area.