



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #8 (06/28/2024)

Work Completed Week of Starting: 6/24/2024 Ending: 6/28/2024

- Storm sewer installed.
- Existing culvert removed and replaced.
- Electrical conduits laid down and buried.
- South side base course laid down.
- Riser placed on sanitary manhole in flood storage area.
- Installation and maintenance of erosion control systems such as silt fence, erosion control matting, and seeding.

Work Scheduled for Week of Starting: 7/1/2024 Ending: 7/5/2024

- Shifting and staging of heavy equipment in preparation for bridge work.
- North side base course to be laid down.
- Seeding/restoration of completed grading areas.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Storm sewer structure installation on the north end of the project.



Base layer before compaction on the south side of the project.