



# 2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #14 (8/16/2024)

## **Work Completed Week of Starting: 8/12/2024    Ending: 8/16/2024**

- Pouring concrete for southern abutment / wingwalls.
- Structure excavation for northern abutment / wingwalls.
- Piling driving for northern abutment / wingwalls.
- Formwork set up for northern abutment / wingwalls.

## **Work Scheduled for Week of Starting: 8/19/2024    Ending: 8/23/2024**

- Complete reinforcement and formwork for northern abutment / wingwalls.
- Pouring concrete for northern abutment / wingwalls.

**Estimated Contract Completion Date: 06/13/2025**

**Village Engineer Contact Information: Christian Moring**  
262-665-3012  
[christian.moring@stantec.com](mailto:christian.moring@stantec.com)

**Resident Engineer Contact Information: Bill Davis**  
608-621-0533  
[William.Davis@stantec.com](mailto:William.Davis@stantec.com)

**Village Contact Information:**  
Kyle Ellefson  
920-699-2296  
[villageadministrator@vi.johnsoncreek.wi.gov](mailto:villageadministrator@vi.johnsoncreek.wi.gov)

---



**Southern abutment structure with view of northern abutment formwork.**



Village Of Johnson Creek



Driven piles for the northern bridge abutment, before cutting to size.