



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #11 (07/26/2024)

Work Completed Week of Starting: 7/22/2024 Ending: 7/26/2024

- Settlement plate monitoring.
- Dewatering of the site after heavy rains.
- Maintenance of boring holes with Bentonite chips.

Work Scheduled for Week of Starting: 7/29/2024 Ending: 8/2/2024

- Settlement plate monitoring.
- Dewatering site.
- Forming and pouring southern concrete abutment.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Driven piles on southern abutment post rainfall.